

# How to Build an SMR in Estonia Quickly?

New Generation Nuclear Energy in Estonia

February 9, 2021

Claes Andersson, Vattenfall AB

# Table of Content

- SMR Economics
- GE Hitachi's BWRX-300
- Assessment of the plant design
- Assessment of a likely project implementation
- Conclusions

# SMR Economics

- New nuclear is expensive
  - Cost cut is necessary to attract investors.
- Cost drivers
  - Assessments of poor NPP projects show that indirect costs and interest drive the investment cost.
- Construction time
  - A fast construction is crucial to make nuclear power affordable.
- Lessons learned
  - Implement identified key drivers from plant design and construction projects.


Time  
is money!

Assessments of poor NPP  
projects are made by:

- NEA,
- ETI,
- MIT,
- EPRI and others

# SMR Economics, *cont.*

- Reaching low cost NPP projects
  - Simplification, standardization and modularization.
  - Manage the risks during construction.
- Reaching even lower cost projects
  - Smaller size
  - Further simplification in design
  - Further standardisation → Design certification
  - Construction → Manufacturing
- Economy of scale, size → numbers
  - Modular construction of smaller scale plants will be cheaper and easier to deploy. Economy of scale based on number of units.



# GE Hitachi's BWRX-300

- Design


- 300 MWe Boiling Water Reactor.

- Design characteristics

- Leverages GEH's earlier reactor development.
- Proven, simple processes and systems.
- Limited plant volume through a focus on design-to-cost.
- Natural circulation.
- Passive cooling for a minimum of seven days without power.
- Less capital cost per MW compared with other LW SMR.

- Status

- Licensing activities in U.S, Canada, UK and Poland.
- FOAK in operation, 2028.




# Plant Design Capabilities

- Simplification
  - Passive safety systems, compact reactor building, etc.
- Standardisation
  - Proven BWR technology.
- Modularisation
  - Where economically viable, e.g. steel bricks
- Design Completion
  - FOAK in U.S. or Canada.

## Constructability through:

- Proven Technology
- Increased Modularity
- Labour Training
- Develop multiple units



# Project Implementation

- Project Development
  - Designing adoption. Scheduling. Business Case. Contracting.
- Site Work
  - Investigations. Preparation. Construction. Commissioning.
- Procurement
  - Long Lead Items
- Licensing
  - Three step process. Reviews and inspections.

## Schedule Drivers

- Design completion
- Preparatory work
- Contracting
- Site logistics
- Project management
- Quality management

The success of a new build project is to a high degree decided before construction starts.

# Project Implementation, *cont.*

- Project Development

Design, Scheduling, Business Case. Contracting

- Site Work

Site Inv.

Preparation

Construction

- Procurement

Long Lead Items

- Licensing

DIP

Construction Licence

Operating Licence

## First Unit

- Pre-construction 48 m
- Construction 36 m

## Sub-sequent Units

- Pre-construction 36 m
- Construction 24 m

0 1 2 3 4 5 6 7



# Summary

- Deployment

- High degree of on-site construction.
- Construction time: 36 months (first unit) / 24 month (following units)
- Pre-construction: 48 months (first unit) / 36 month (following units)

- Conclusion

- Light water SMRs can be deployed in the near future.
- The BWRX-300 enables a way to build SMRs in Estland quickly.
- Licensing and construction will be in favor of the proven technology.



# Thank you!

